

Sep. 08, 2025

Project Name: Home 2 Suites Greenwood SC

Project Location: 475 Hospitality Blvd, Greenwood SC 29649

Project Number: 23112

Re: Revision D – Client Comments

These revised drawings form a part of the Construction Documents and modify the original Construction Documents dated **Oct. 16, 2024** as noted below.

Listed below are the drawings that have been revised:

A-101

<u>1.</u> Added dimensions to pilasters at plan north – RFI4

<u>A-103</u>

1. Added notes to the shafts to be extended to the underside of roof deck.

A-104

- 1. Added mechanical unit to the roof
- 2. Added note 48 calling out the mechanical unit.

A-401, A-402, A403, A405, A407, A409, A411

1. Added dimensions to door and window locations – RFI4

M-101

- 1. 1st floor exhaust caps replaced with 12"x 12" louvers
- 2. Note added to provide radiation dampers for outside air grill and restroom exhaust grills

M-102

1. Note added to provide radiation dampers for outside air grill and restroom exhaust grills

M-103

- 1. New mini split added to condition 4th floor Housekeeping Room due to UPS requirements
- 2. Electric heater removed from 4th floor Housekeeping Room
- 3. Note added to provide radiation dampers for outside air grill and restroom exhaust grills

M-104

- 1. New mini split added to condition 4th floor Housekeeping Room due to UPS requirements
- 2. Electric heater removed from 4th floor Housekeeping Room

M-105

- 1. 1st floor exhaust caps replaced with 12"x 12" louvers
- 2. MERV 13 Filters were already specified for Common Area split systems
- 3. Note added about UPS back up power for Roof Exhaust Fans
- 4. New mini split added to condition 4th floor Housekeeping Room due to UPS requirements
- 5. Electric heater removed from 4th floor Housekeeping Room

P-101

1. New SS drains provided in Pool Equipment Room and Fire Pump House



P-102

- 1. Tankless Water heaters removed in Commercial Laundry.
- 2. Washers to be provided 140F water supply
- 3. New CW routed to Pool Equipment Room

P-202

- 1. Tankless Water heaters removed in Commercial Laundry.
- 2. Washers to be provided 140F water supply
- 3. New SS drains provided in Pool Equipment Room and Fire Pump House

P-301

1. Note added about having an additional hot water circulation pump installed in parallel.

P-302

- 1. Tankless Water heaters removed in Commercial Laundry.
- 2. Washers to be provided 140F water supply

E003.1

1. Revised circuit breaker 9 from initially feeding a bicycle in the fitness room, to now feeding the new water cooler in the fitness room

E003.4

1. Removed EWH-7 from panel 4M, replaced with HP-8 & AHU-8.

E100

- 1. Revised fitness room layout.
- 2. Removed floor box for bicycle no longer on plan.
- 3. Relocated 4 floor boxes for fitness equipment.
- 4. Relocated TV receptacle and data.
- 5. Relocated general receptacles.
- <u>6.</u> Added receptacle for water cooler at fitness room entrance.

E103

2. Removed EWH-7, replaced with AHU-8.

E104

1. Added HP-8.

E200

- 1. Removed EWH-7, added HP-8 & AHU-8 to schedule.
- 2. Revised electrical information for AHU-6/HP-6 & AHU-7/HP-7