



**John M. Campbell
Company**
General Contractor

P.O.Box 687; Monroe NC 28111-0687
102 Winchester Ave.; Monroe NC 28110
Phone: 704.283.8191 Fax: 704.289.8963

<http://johnmcampbellcompany.com>
jmc-gc@johnmcampbellcompany.com

PRE-BID REQUEST FOR INFORMATION

Project: The Embassy at Morehead City, NC
To: All Bidders

RFI Number: **#4**
Contractor's Name: **John M. Campbell Company**
From: **Miles Campbell**
Date: **April 22, 2022**

Subject: **Finish Clarifications**

PLEASE RESPOND AS INDICATED AND RETURN TO OUR OFFICE

		ACTION REQUESTED
Request: 1	Provide MC, SN & AL bath shower floor and wall tile finishes.	<input type="checkbox"/> Clarification
	Plumbing Fixture schedule for P3A indicates floor & wall tile in shower	<input type="checkbox"/> Info Requested
	at all MC & SN. Plumbing fixture schedule for P3 indicates a Florestone	<input type="checkbox"/> Direction
	shower base at all AL. It is assumed there would be wall tile above the	<input type="checkbox"/> Approval
	shower base. Need product selection & drawing if pattern.	<input type="checkbox"/> Other
2	Verify FT-2 epoxy floor & base locations. Several rooms on I-1.00 A/B	<input type="checkbox"/> Issue Bulletin
	are listed F-2 other than Kitchen & Nourishment Station. Advise if the	
	only rooms to receive epoxy floor and base are 121-121A-121B-121C	
	122-124-124B-125 and cooler only. Freezer has manufactured floor.	

PLEASE RESPOND

Signed: **Miles Campbell, John M Campbell Company**
Email: **jmc-gc@johnmcampbellcompany.com**

☐ Immediately
☐ By:

		RESPONSE ACTION:
Response: 1	SNF, resident bath floor tile FT-1 with the 3'x5' shower floor	<input type="checkbox"/> Proceed As Indicated
	Interceramic Amalfi Stone 2"x4" Brickly Mosaic Bianco Scala on	<input type="checkbox"/> Information Attached
	2" mud bed with trowel grade waterproofing. AL & MC bath floor	<input type="checkbox"/> Bulletin Forthcoming
	to be UVF-1. Shower floor pans Florestone RTM-3693-BF or Best	<input type="checkbox"/> Other
	Bath Barrier Free shower pan-Model P6030B75B for both AL & MC.	
	UWT-1 (Unit Shower Wall Tile) Interceramic-AL-MC-SNF Interstate Ceramic-Amalfi	
	Stone 12"x24" Installation Method Horizontal Brick with 33% offset.	
2	FT-2 epoxy floor with 6-inch epoxy base locations: 121-121A-121B-121C-122-124-124B-125	
	All other floor noted to have FT2-Change to FT1	

Signed: _____ Date: _____

Company: _____ Phone: _____

cc: ☐ Owner ☐ Field ☐ SubContractor
☐ Architect ☐ File ☐ Other